BOQ Item No	Description		Side	Nos	Length	Bredth	Depth	Quantity	Unit/ Remarks
	Chainage				in m	in m	in m		
	Pre-Measurement Recorded on:-								
	93.00	111.00	R/S	1	18.00	1.10	0.15	2.97	
	Temple Opposite Road								
	LHS								
	0.00	10.00	L/S	1	10.00	1.10	0.15	1.65	
	10.00	14.50	L/S	1	4.50	1.10	0.15	0.74	
	14.50	17.50	L/S	1	3.00	1.10	0.15	0.50	
	17.50	20.50	L/S	1	3.00	1.10	0.15	0.50	
	20.50	34.50	L/S	1	14.00	1.10	0.15	2.31	
	RHS								
	0.00	3.50	R/S	1	3.50	1.10	0.15	0.58	
	3.50	9.00	R/S	1	5.50	1.10	0.15	0.91	
	9.00	11.00	R/S	1	2.00	1.10	0.15	0.33	
	11.00	17.50	R/S	1	6.50	1.10	0.15	1.07	
	17.50	26.50	R/S	1	9.00	1.10	0.15	1.49	
	26.50	28.50	R/S	1	2.00	1.10	0.15	0.33	
	28.50	36.00	R/S	1	7.50	1.10	0.15	1.24	
	36.00	39.00	R/S	1	3.00	1.10	0.15	0.50	
	39.00	45.00	R/S	1	6.00	1.10	0.15	0.99	
	45.00	54.00	R/S	1	9.00	1.10	0.15	1.49	
	Side Wall Concrete								
	Kodigehalli Circle								
	4th Main Road								
	0.00	15.00	L/S	2	15.00	0.15	0.60	2.70	
	15.00	28.00	L/S	2	13.00	0.15	0.60	2.34	
	28.00	39.00	L/S	2	11.00	0.15	0.60	1.98	
	39.00	45.00	L/S	2	6.00	0.15	0.60	1.08	
	45.00	47.50	L/S	2	2.50	0.15	0.60	0.45	
	47.50	62.50	L/S	2	15.00	0.15	0.60	2.70	
	62.50	76.00	L/S	2	13.50	0.15	0.60	2.43	
	0.00	30.00	R/S	2	30.00	0.15	0.60	5.40	
	Amco Layout								
	Ganesha Temple Road								
	1st Cross Road								
	LHS								
	0.00	9.30	L/S	2	9.30	0.15	0.60	1.67	
	9.30	13.50	L/S	2	4.20	0.15	0.60	0.76	
	13.50	18.00	L/S	2	4.50	0.15	0.60	0.81	
	18.00	38.00	L/S	2	20.00	0.15	0.60	3.60	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

TEJUS CONSULTANTS

Scanned by TapScanner

BOQ Item No	Description Chainage		Side	Nos	Length in m	Bredth in m	Depth in m	Quantity	Unit/ Remarks
	Pre-Measurement Recorded on:-								
	38.00	49.00	L/S	2	11.00	0.15	0.60	1.98	
	49.00	52.00	L/S	2	3.00	0.15	0.60	0.54	
	52.00	111.00	L/S	2	59.00	0.15	0.60	10.62	
	RHS								
	0.00	12.00	R/S	2	12.00	0.15	0.60	2.16	
	12.00	21.80	R/S	2	9.80	0.15	0.60	1.76	
	21.80	31.00	R/S	2	9.20	0.15	0.60	1.66	
	31.00	40.00	R/S	2	9.00	0.15	0.60	1.62	
	40.00	49.00	R/S	2	9.00	0.15	0.60	1.62	
	49.00	57.00	R/S	2	8.00	0.15	0.60	1.44	
	57.00	60.00	R/S	2	3.00	0.15	0.60	0.54	
	60.00	93.00	R/S	2	33.00	0.15	0.60	5.94	
	93.00	111.00	R/S	2	18.00	0.15	0.60	3.24	
	Temple Opposite Road								
	LHS								
	0.00	10.00	L/S	2	10.00	0.15	0.60	1.80	
	10.00	14.50	L/S	2	4.50	0.15	0.60	0.81	
	14.50	17.50	L/S	2	3.00	0.15	0.60	0.54	
	17.50	20.50	L/S	2	3.00	0.15	0.60	0.54	
	20.50	34.50	L/S	2	14.00	0.15	0.60	2.52	
	RHS								
	0.00	3.50	R/S	2	3.50	0.15	0.60	0.63	
	3.50	9.00	R/S	2	5.50	0.15	0.60	0.99	
	9.00	11.00	R/S	2	2.00	0.15	0.60	0.36	
	11.00	17.50	R/S	2	6.50	0.15	0.60	1.17	
	17.50	26.50	R/S	2	9.00	0.15	0.60	1.62	
	26.50	28.50	R/S	2	2.00	0.15	0.60	0.36	
	28.50	36.00	R/S	2	7.50	0.15	0.60	1.35	
	36.00	39.00	R/S	2	3.00	0.15	0.60	0.54	
	39.00	45.00	R/S	2	6.00	0.15	0.60	1.08	
	45.00	54.00	R/S	2	9.00	0.15	0.60	1.62	
								143.69	**Cum**

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 9

EKIS CONSULTANTS Consultant

Assistant Engineer 21/8/2021
Yelahanka Project Division
B.B.M.P

21/8/2021
Assistant Executive Engineer
Yelahanka Project Division
B.B.M.P

Scanned by TapScanner

Detail Measurement

BOQ Item No	Description / Chainage	Side	Nos	Length in m	Bredth in m	Depth in m	Quantity	Unit/ Remarks	Rate	Amount
36	KSR - 4.9.2: Providing TMT steel Fe500 reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Measurement Quantity - Page no 46						9.33			
	Quantity to be Paid						**9.33**	**Tonne**	**75,223.96**	**7,01,830.26**
37	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Kodigehalli Circle									
	4th Main Road									
	0.00	15.00	R/S	1	15.00	0.90	13.50			
	13.00	28.00	R/S	1	13.00	0.90	11.70			
	34.00	45.00	R/S	1	6.00	0.90	5.40			
	47.50	62.50	R/S	1	15.00	0.90	13.50			
	63.50	76.00	R/S	1	13.50	0.90	12.15			
	0.00	30.00	R/S	1	30.00	0.90	27.00			
	Amco Layout									
	Ganesha Temple Road									
	1st Cross Road									
	LHS									
	0.00	9.30	L/S	1	9.30	0.90	8.37			
	34.00	49.00	L/S	1	11.00	0.90	9.90			
	52.00	111.00	L/S	1	59.00	0.90	53.10			
	RHS									
	41.00	49.00	R/S	1	9.00	0.90	8.10			
	60.00	93.00	R/S	1	33.00	0.90	29.70			
	Temple Opposite Road									
	LHS									
	0.00	10.00	L/S	1	10.00	0.90	9.00			
	14.50	17.50	L/S	1	3.00	0.90	2.70			
	RHS									
	3.50	9.00	R/S	1	5.50	0.90	4.95			
	11.00	17.50	R/S	1	6.50	0.90	5.85			
	45.00	54.00	R/S	1	9.00	0.90	8.10			
	Missing Slab			2	0.60	0.90	1.08			
							224.10	Sq-m	**2,111.00**	**4,73,075.10**

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Consultant

Chd. & Ac

Assistant Enginner 30/9/21

Assistant Executive Enginner
30/9/2021

Scanned by TapScanner

BOQ Item No	Description / Chainage		Side	Nos	Length in m	Bredth in m	Depth in m	Quantity	Unit/ Remarks	Rate	Amount
38	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 10cms thick (P.No.25, I.No.5.31.2 of PW, P&IWTD SR 2018-19										
	Kodigehalli Circle										
	4th Main Road			1	14.30	1.00		14.30			
	Amco Layout										
	Ganesha Temple Road										
	1st Cross Road										
	LHS										
	9.30	13.50	L/S	1	4.20	1.00		4.20			
	13.50	18.00	L/S	1	4.50	0.90		4.05			
	18.00	38.00	L/S	1	20.00	0.90		18.00			
	49.00	52.00	L/S	1	3.00	0.90		2.70			
	52.00	111.00	L/S	1	59.00	0.90		53.10			
	RHS										
	0.00	12.00	R/S	1	12.00	0.90		10.80			
	12.00	21.80	R/S	1	9.80	0.90		8.82			
	21.80	31.00	R/S	1	9.20	0.90		8.28			
	31.00	40.00	R/S	1	9.00	0.90		8.10			
	49.00	57.00	R/S	1	8.00	0.90		7.20			
	57.00	60.00	R/S	1	3.00	0.90		2.70			
	93.00	111.00	R/S	1	18.00	0.90		16.20			
	Temple Opposite Road										
	LHS										
	10.00	14.50	L/S	1	4.50	0.90		4.05			
	17.50	20.50	L/S	1	3.00	0.90		2.70			
	20.50	34.50	L/S	1	14.00	0.90		12.60			
	RHS										
	0.00	3.50	R/S	1	3.50	0.90		3.15			
	9.00	11.00	R/S	1	2.00	0.90		1.80			
	17.50	26.50	R/S	1	9.00	0.90		8.10			
	26.50	28.50	R/S	1	2.00	0.90		1.80			
	28.50	36.00	R/S	1	7.50	0.90		6.75			
	36.00	39.00	R/S	1	3.00	1.20		3.60			
	39.00	45.00	R/S	1	6.00	1.20		7.20			
								210.20	**Sq-m**	**966.72**	**2,03,204.54**
39	Providing One line dressing to granite stone slab/ granite stone masonry as per specification (P.No.23, I.No.5.17 of PW,P&IWTD SR 2018-19))										
	Kodigehalli Circle										
	4th Main Road			1	14.30	1.00		14.30			
	Amco Layout										
	Ganesha Temple Road										
	1st Cross Road										
	LHS										
	9.30	13.50	L/S	1	4.20	1.00		4.20			
	13.50	18.00	L/S	1	4.50	0.90		4.05			
	18.00	38.00	L/S	1	20.00	0.90		18.00			
	49.00	52.00	L/S	1	3.00	0.90		2.70			
	52.00	111.00	L/S	1	59.00	0.90		53.10			

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Consultant

TEXT CONSULTANTS

Assistant Enginner 30/9/21

Assistant Executive Enginner
30/9/2021

Scanned by TapScanner

Detail Measurement

BOQ Item No	Description		Side	Nos	Length in m	Bredth in m	Depth in m	Quantity	Unit/ Remarks	Rate	Amount
	RHS										
	0.00	12.00	R/S	1	12.00	0.90		10.80			
	12.00	21.80	R/S	1	9.80	0.90		8.82			
	21.80	31.00	R/S	1	9.20	0.90		8.28			
	31.00	40.00	R/S	1	9.00	0.90		8.10			
	49.00	57.00	R/S	1	8.00	0.90		7.20			
	57.00	60.00	R/S	1	3.00	0.90		2.70			
	93.00	111.00	R/S	1	18.00	0.90		16.20			
	Temple Opposite Road										
	LHS										
	10.00	14.50	L/S	1	4.50	0.90		4.05			
	17.50	20.50	L/S	1	3.00	0.90		2.70			
	20.50	34.50	L/S	1	14.00	0.90		12.60			
	RHS										
	0.00	3.50	R/S	1	3.50	0.90		3.15			
	9.00	11.00	R/S	1	2.00	0.90		1.80			
	17.50	26.50	R/S	1	9.00	0.90		8.10			
	26.50	28.50	R/S	1	2.00	0.90		1.80			
	28.50	36.00	R/S	1	7.50	0.90		6.75			
	36.00	39.00	R/S	1	3.00	1.20		3.60			
	39.00	45.00	R/S	1	6.00	1.20		7.20			
								210.20	**Sq-m**	**950.82**	**1,99,862.36**
40	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)										
	Amco Layout										
	Ganesha Temple Road										
	1st Cross Road										
	LHS										
	0.00	9.30	L/S	1	9.30			9.30			
	13.50	18.00	L/S	1	4.50			4.50			
	38.00	49.00	L/S	1	11.00			11.00			
	49.00	52.00	L/S	1	3.00			3.00			
	52.00	111.00	L/S	1	59.00			59.00			
	RHS										
	12.00	21.80	R/S	1	9.80			9.80			
	21.80	31.00	R/S	1	9.20			9.20			
	40.00	49.00	R/S	1	9.00			9.00			
	49.00	57.00	R/S	1	8.00			8.00			
	60.00	93.00	R/S	1	33.00			33.00			
	93.00	111.00	R/S	1	18.00			18.00			
	Temple Opposite Road										
	LHS										
	0.00	10.00	L/S	1	10.00			10.00			
	14.50	17.50	L/S	1	3.00			3.00			
	20.50	34.50	L/S	1	14.00			14.00			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Consultant

Assistant Enginner 30/9/21

Assistant Executive Enginner
30/9/2021

Scanned by TapScanner

Detail Measurement

BOQ Item No	Description		Side	Nos	Length in m	Bredth in m	Depth in m	Quantity	Unit/ Remarks	Rate	Amount
	Chainage										
	RHS										
	3.50	9.00	R/S	1	5.50			5.50			
	9.00	11.00	R/S	1	2.00			2.00			
	11.00	17.50	R/S	1	6.50			6.50			
	17.50	26.50	R/S	1	9.00			9.00			
	39.00	45.00	R/S	1	6.00			6.00			
	45.00	54.00	R/S	1	9.00			9.00			
				1	5.00			5.00			
								243.80			
								542.00	**Nos**	**432.48**	**2,34,404.16**
41	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (P.No.179, I.No. 24.1 of PW,P&IWTD SR 2015-16)										
	Amco Layout										
	Ganesha Temple Road										
	1st Cross Road										
	LHS										
	0.00	9.30	L/S	1	9.30	0.35		3.26			
	13.50	18.00	L/S	1	4.50	0.35		1.58			
	38.00	49.00	L/S	1	11.00	0.35		3.85			
	49.00	52.00	L/S	1	3.00	0.35		1.05			
	52.00	111.00	L/S	1	59.00	0.35		20.65			
	RHS										
	12.00	21.80	R/S	1	9.80	0.35		3.43			
	21.80	31.00	R/S	1	9.20	0.35		3.22			
	40.00	49.00	R/S	1	9.00	0.35		3.15			
	49.00	57.00	R/S	1	8.00	0.35		2.80			
	60.00	93.00	R/S	1	33.00	0.35		11.55			
	93.00	111.00	R/S	1	18.00	0.35		6.30			
	Temple Opposite Road										
	LHS										
	0.00	10.00	L/S	1	10.00	0.35		3.50			
	14.50	17.50	L/S	1	3.00	0.35		1.05			
	20.50	34.50	L/S	1	14.00	0.35		4.90			
	RHS										
	3.50	9.00	R/S	1	5.50	0.35		1.93			
	9.00	11.00	R/S	1	2.00	0.35		0.70			
	11.00	17.50	R/S	1	6.50	0.35		2.28			
	17.50	26.50	R/S	1	9.00	0.35		3.15			
	39.00	45.00	R/S	1	6.00	0.35		2.10			
	45.00	54.00	R/S	1	9.00	0.35		3.15			
				1	5.00	0.35		1.75			
								85.33	**Sq-m**	**84.80**	**7,235.98**
										Total	**89,38,123.10**
										12% GST on KPWD SR Items	**4,09,122.63**
										4% KRIDL Charges	**3,57,524.92**
										Grand Total	**97,04,770.65**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Consultant

Assistant Enginner 30/9/21

Assistant Executive Enginner
30/9/2021

Scanned by TapScanner